Staff Presentation to EICS-20-22

Public Library

Renovation and Conversion of the Robert Bateman Highschool

Environment, Infrastructure and Community Services Committee Meeting - December 8, 2022

Breck

tillmann architectsruth robinson

Agenda

- 1. Project Description
 - Consultation Process
 - Neighbourhood Context
 - Phase 1
 - Renders
- 2. Net Zero GHG Emissions Roadmap
- 3. Budget & Schedule Summary
- 4. Finance
- 5. Site Plan and Parking
- 6. Questions



Stakeholder Consultation

Brock University

- Faculty of Education
- Library and Media Services
- Instructional Resource Centre
- Infrastructure and Information Technology Services
- Space Management and Planning
- Student Wellness and Accessibility
- Faculty of Social Sciences, Graduate Studies and Research
- Technology Enabled Learning
- Facilities Management

Burlington Public Library

TechPlace

Halton District School Board

- Capital Projects
- Facility Services
- Planning

Conservation Halton

Halton Region

Burlington Economic Development Corporation

The City of Burlington

- Facility Assets
- Corporate Energy and Emissions
- Parks and Recreation
- Recreation Services
- Recreation and Community Culture
- Community Development
- Business Services
- Operations and Special Projects
- Information Security
- Business Analyst
- Network Analyst
- Audio Visual Specialist
- Corporate Strategic Initiatives
- Facility Operations
- Transportation Services
- Zoning Department
- Chief Building Official / Building Department



Project Description

• Better connecting the interior spaces with the exterior, improving access to day-light and the wellbeing of the building's occupants.

• Creating new and open spaces of overlap and collaboration, that supports synergies between each tenant by creating dynamic public space shared by each.

• Welcoming everyone through intuitive wayfinding and universal design strategies.


• Designing infrastructure that will support a phased approach of meeting the City's net-zero carbon goal by 2040




Neighbourhood Context

Municipally known as 5151 New Street in the City of Burlington, the subject lands are a former secondary school known as Robert Bateman Highschool and contains the Burlington Centennial Pool, which will remain operational throughout the project.

Ground Floor Plan



Second Floor Plan



FUNCTIONAL PROGRAM DEPARTMENT



Proposed Design

tillmonn architectsruth robinson

PHASE 1






PHASE 1

View of the New Two Storey Lobby from the Entry

Halton District School Board 111



1111 PHASE 1 Halton District School Board

View of the Main Street and New Feature Stair to the Second Floor

tillmann architects**ruth** robinson



View of the Main Street looking towards the Parking at the North

architectsruth robinson

Five Steps Net Zero GHG Emissions


- 1. First Step of System Upgrades
- 2. Second Step of System Upgrades
- 3. Third step of System Upgrades
- 4. Onsite Renewable Energy
- 5. Purchased GHG Offsets



First Step of System Upgrades

The "Step 1 Scenario" models upgrades to certain building systems. The key performance assumptions for this scenario are as follows:

- Improved Wall R-Value = from R6 to R-25
- Improved Window Assembly Performance Reduced Building Envelope Air Leakage Improved Air-Side Heat Recovery Effectiveness = 70% on all ventilation air (except gyms)
- Addition of chiller plant (capable of heat pump operation) Replacement of air handling units, terminal units, distribution system piping, and pumps.






Second Step of System Upgrades

The "Step 2 Scenario" models upgrades to additional building systems. The key performance assumptions for this scenario are as follows:

- Improved Roof R-Value = R-35 [h-ft2-F/Btu] effective
- Installation of the first portion of the Ground Source Heat Pump (GSHP) Ground Heat Exchanger (GHX) designed to work with Step 1 chiller / heat pump plant and sized to meet 100% of annual cooling / heat rejection loads and 75% of annual heating loads (note: existing boilers to provide supplemental heating during the Winter)






Third Step of System Upgrades

The "Step 3 Scenario" models upgrades to additional building systems. The key performance assumptions for this scenario are as follows:

- Addition of two more chillers (capable of heat pump operation)
- Installation of the second portion of Ground Source Heat Pump (GSHP) Ground Heat Exchanger (GHX) sized to meet 100% of annual heating loads






Fourth Step - Onsite Renewable Energy

After Steps 1, 2, and 3 have been fully implemented:

- the annual energy use of the building should be reduced by • over 45%
- the operational GHG emissions should be reduced by over • 85% relative to the "Baseline Scenario"

Step 4 includes the installation of onsite renewable energy (i.e. a PV system with a nameplate rating of ~1,200 kWp), the annual net operational GHG emissions should be close to zero (for a typical year).



Baseline





Fifth Step - Purchased GHG Offsets

The final step will be purchasing GHG offsets after each year of building operations.

Any shortfall in balancing the annual operational GHG emissions to zero should then be made up by purchasing third-party GHG emissions offsets.

Only high-quality and rigorously-verified carbon offsets should be used.







Budget & Schedule Summary

Phase 1 Renovations

Budget & Schedule Summary

PROJECT COSTS								
Phase 1 Base Building Construction	\$41,700,000							
Design and Engineering/Other Soft Costs	\$15,000,000							
Total Base Building Construction Cost	\$56,700,000							
Recommended Energy Reduction Initiatives	\$5,250,000							
Total Recommended Base Building	61,950,000							
Optional Enhanced Energy Incentives (subject to confirmation of Senior Government	\$10,800,000							
funding application)								
Total Gross Construction Estimated Cost	\$72,750,000							

			2022		2023						2024														
		Q4		Q1			Q2			Q3			Q4			Q1			Q2			Q3			
Major tasks and Milestones		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Design & Construction Documents	Dec. 15. 2021- Jan 13, 2021																								
Submit SPA	Nov. 18, 2023																								
Submit Building Permit	Dec. 21, 2023			٠																					
Council Meeting	Dec. 08, 2022			•																					
Issue GC Prequalification	Dec. 15, 2022			+																					
Issue GC Tender	Feb. 14, 2022 - Mar. 14, 2022																								
Receive Building Permit	Mar. 31, 2023						•																		
Mobilization	Apr. 10, 2023							•																	
Completion	Sept. 3, 2024																								•

Proposed Capital Financing

Phase 1 Renovations

Phase 1: Proposed Capital Financing

Tenant Capital Contributions (Cash)	\$7,100,000
Non-Tax Supported Debt Financing	
Tenant Recovery	\$11,750,000
Special Circumstances Debt (SCD)	\$4,000,000
Tax Supported Debt Financing	\$45,900,000
Senior Government Funding	\$4,000,000
Total Proposed Phase 1 Budget	\$72,750,000

- Estimated construction cost \$72.75 mil
- Prior approved funding \$3 million (design)

Key Funding Sources

Debt Financing

Non-Tax Supported Debt

- Tenant recovery from annual rent (\$11.75M)
- Special circumstances debt (\$4M) funded through Hydro Reserve Fund


Tax Supported Debt (TSD)

- Annual debt repayment \$4.4 million
- Tax rate impact of 2.3%
- Debt limit increases to 13.6%, within debt policy temporary overage guidelines

Senior Government Funding

- Low Carbon Challenge Economy Fund application for \$10.8 million
- If application is successful;
 - Recovery of \$4 million
- If application is <u>not</u> successful;
 - Project cost will be revised to \$61.95 million
 - TSD financing will be reduced accordingly, reduced the annual debt payment to \$3.8 million

Debt Capacity




Large capital investments

- 2022, \$86 million approved
 - Phase 1 Bateman Renovations & Land
 - Skyway
- Multi-year Community
 Investment Plan

Site Plan and Parking

Phase 1 Renovations





Next Steps/ Recommendations:

- **Confirm Site Plan and Parking**
- **Prequalify and Tender Phase 1**
- **Report back to Council with Updates**
- **Carry out Community Engagement for Phase 2 Amenities and Programs**
- **Determine future facility Sponsorship Opportunities**

