

Site:	3093 Princess Blvd
-------	--------------------

Existing Tree Information					Condition Factors			
Tree Number	Common Name	DBH (cm)	Condition Rating (%)		Comments	Avg Condition Rating (Health & Structure)	Construction Risk Factor (see below)	Compensation Value
			Health	Structure				
1	Bitternut Hickory	4	95%	95%		95%	100%	\$ 500.00
2		0	0%	0%		0%	0%	\$ -
3		0	0%	0%		0%	0%	\$ -
4		0	0%	0%		0%	0%	\$ -
5		0	0%	0%		0%	0%	\$ -
6		0	0%	0%		0%	0%	\$ -
7		0	0%	0%		0%	0%	\$ -
8		0	0%	0%		0%	0%	\$ -
9		0	0%	0%		0%	0%	\$ -
10		0	0%	0%		0%	0%	\$ -

\$ 500.00

Compensation Calculation: (Aggregate Caliper Formula)

1. DBH * Ave. Cond. Rating / 5cm (50mm) = # of trees req. to replace (\$500/Tree)
2. Compensation Value X Risk Factor = Final Tree Compensation Value

Tree Condition Considerations

Based on Tree Condition Assessment in GIS Inventory and Observations during Site Visit

Rating:	Factor:
Excellent	90-100%
Good	70-89%
Fair	50-69%
Poor	25-49%
Very Poor	0-24%

Construction Risk to Trees

Construction risk to trees is assessed by considering the following on a site by site basis: materials

Low Risk Factor (0-25% of Assessed Value):

- No work inside TPZ or CRZ (including grading, excavation, servicing, etc);
- No risk from construction traffic in CRZ;
- Hoarding shown on plan and installed as per SS12.
- Sliding scale based on proximity of tree (TPZ and CRZ) to construction area.

Medium Risk Factor (26-50% of Assessed Value):

- No work inside TPZ (including grading, excavation, servicing, etc);
- Minimal work occurring within the CRZ (impacting less than 10% of the CRZ area, including grading, excavation, servicing, etc)*;
- Risk from construction traffic/works within CRZ*;
- Hoarding shown on plan and installed as per SS12.

Medium-High Risk Factor (51-75% of Assessed Value):

- No work inside TPZ (including grading, excavation, servicing, etc);
- Work occurring within CRZ (impacting more than 10% of the CRZ including grading, excavation, servicing, etc)*;
- Risk from construction traffic/works within CRZ*;
- Arborist report not required but provided;
- Hoarding shown on plan and installed as per SS12.

High Risk Factor (76-100% of Assessed Value):

- Work inside TPZ (including grading, excavation, servicing, etc; only occurring under supervision of qualified ISA Certified Arborist
- Risk from construction traffic/works within TPZ and CRZ*;
- Arborist report required and provided;
- Hoarding shown on plan and installed outside of SS12 specification, with confirmation from City Arborist or Applicant's Certified Arborist.

*Risk can be reduced through use of mitigating actions (eg. Greater tree hoarding area to encompass

CRZ – Critical Root Zone

MTPZ – Minimum Tree Protection Zone

- Please refer to the City of Burlington Tree Protection and Preservation Specification SS12A, available on-line for further information and tree protection requirements.

- Please refer to the City of Burlington Public Tree Bylaw 68-2013 for further information on your responsibility to protect city trees.